

# Piney Point Projects



Last Updated: February 2024

## Overview

### Piney Point Deep Injection Well - \$11,395,145

(Project # 6107400)

Construction of a Class I industrial injection well (+/- 3200 ft. bls) to dispose of remnant process wastewater at the former Piney Point phosphate facility. Includes permitting, design, and construction of the well, associated monitoring well(s), piping, valves, flow meter, Supervisory Control and Data Acquisition (SCADA) telemetry, pretreatment system, and other required appurtenances.

### Piney Point Deep Injection Well Pretreatment Facility- \$21,000,828

(Project # 6107480)

Construction of a pretreatment facility to operate in tandem with the Class I industrial injection well currently under construction for the treatment and disposal of remnant process wastewater at the former Piney Point phosphate facility. Includes permitting, design, and construction of the facility, including open top tanks, enclosed building, electrical gear, pumps, piping, controls, covered chemical storage tanks and other required appurtenances.

## Project Status

Project Manager	Anthony Benitez
Departments	Public Works
District	1

		Start	End
<b>Piney Point Deep Injection Well</b>			
6107400	Design	4/1/2021	7/31/2021
	Construction	7/1/2021	9/30/2023
<b>Piney Point Deep Injection Well Pretreatment Facility</b>			
6107480	Design	3/1/2022	1/31/2023
	Construction	3/1/2022	3/31/2024



## Summary of Finances

	Budget	Year to Date	Remaining Balance	% Received
<b>Revenues</b>				
<b>Appropriated</b>				
Building Capital Projects	14,792,719	14,792,719	-	100%
2021 Rev Impr Note Cap Prj	17,603,254	17,603,254	-	100%
	<b>32,395,973</b>	<b>32,395,973</b>	-	<b>100%</b>
<b>Future Appropriation</b>				
	-	-	-	-
	<b>32,395,973</b>	<b>32,395,973</b>	-	<b>100%</b>

	Budget	Encumb	Project Total	Remaining Balance	% Spent
<b>Expenses</b>					
<b>Appropriated</b>					
Piney Pt DIW Pretreatment Fac	32,395,973	1,709,559	30,556,418	129,996	94%
	<b>32,395,973</b>	<b>1,709,559</b>	<b>30,556,418</b>	<b>129,996</b>	<b>94%</b>
<b>Future Appropriations</b>					
	-	-	-	-	-
	<b>32,395,973</b>	<b>1,709,559</b>	<b>30,556,418</b>	<b>129,996</b>	<b>94%</b>